



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

04.15.26

Report Summary:

- Installation of fire risers
- Relocated Emergency Fuel Shut off
- Relocating HVAC condensers in the OLL



Site as Pictured 04.15.2026

Progress Report:

Earthwork/Civil:

- Installed Fire Risers, passed inspection
- Backfilled and poured back Fire Risers
- Excavated installed conduit, pulled wire and relocated Emergency Fuel Shut Off
- Pressure test and flush water line
- Installing Storm Drain and Inlet
- Relocating HVAC condensers to the Roof






Looking Ahead: Over the next 3-Weeks

- Storm Drain
- Demo sewer and water line
- Reroute fire lines to new risers
- Over Ex, Proof Roll

Milestones & Metrics:

- Total Onsite Manhours to Date: 2,276
- Rainfall to Date: 4.48”



*“More detail is available on the Master Schedule & 3-week “Look-ahead.”
For additional information, please contact Brian Prescott with Transet Co.*