



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

07.08.26

Report Summary:

- Building pad
- Spread footers
- Utilities



Site as Pictured 07.08.2026

Progress Report:

Earthwork/Civil:

- Excavated and tied reinforcing steel for spread footings and tie.
- Began excavation of the elevator pit.
- OLL excavated spread footers to check the subgrade. Inspected the subgrade.
- Excavated spread footings to elevation 92'. Following subgrade inspection, lean concrete was placed to elevation 95'-6" to establish the footing bearing surface.
- Received deliveries of parking lot light poles, the elevator sump, and trench drains.





32.39334, -94.70527
Jun 25, 2026 at 2:11:24 PM CDT

Looking Ahead: Over the next 3-Weeks

- Set trench drain
- Power conduits from transformer to tap box
- Continue concrete for remaining spread footers

Milestones & Metrics:

- Total Onsite Manhours to Date: 5,592
- Accumulated rainfall to date: 16.06"



*"More detail is available on the Master Schedule & 3-week "Look-ahead."
For additional information, please contact Brian Prescott with Transet Co.*