



LETU Abbott Aviation Renovation & Addition

Construction Progress Report

08.06.26

Report Summary:

- Building pad
- Spread footers
- Utilities



Site as Pictured 08.05.2026

Progress Report:

Earthwork/Civil:

- Poured concrete footers around the perimeter of the building with the stem walls
- Poured remaining spread footers for the PEMB building
- Excavated edge of the slab for hangar door installation
- Bored under the road and installed the conduit to the edge of the building
- Installed water meters at the flush valves and valve check
- Installing electrical conduit from the new breaker boxes to the new building





32.39343, -94.70512
Jul 28, 2026 at 7:35:04 AM CDT



32.39374, -94.70497
Aug 3, 2026 at 1:55:08 PM CDT

Looking Ahead: Over the next 3-Weeks

- Pour elevator pit
- Excavate and pour step down footers
- Form and inspect step down walls

Milestones & Metrics:

- Total Onsite Manhours to Date: 6,926
- Accumulated rainfall to date: 17.99"



*"More detail is available on the Master Schedule & 3-week "Look-ahead."
For additional information, please contact Brian Prescott with Transet Co.*