



LETU Athletic & Human Performance Air Dome Project

Construction Progress Report

09.25.25

Report Summary:

- Dome full inflation achieved 9/13/25
- Interior Wall Finishes begun in Lobby
- Framing of Structures inside dome in progress



Site as pictured with Earthcam robotic site camera – 09/25/2025

Progress Report:

Earthwork/Civil:

- Fire Apparatus Road: Curb & gutter work in progress.
- Northeast parking lot: Curb & gutter work in progress.
- Society Drive extension through northeast parking existing parking lot in progress.
- Sidewalks, retaining walls in progress.

Lobby Building:

- Storefronts 95% complete.
- Standing seam metal roof panels installation in progress.
- Exterior wall panel installation in progress.



Progress Report:

Dome Structure:

- Fabric corrections in progress.
- Preparations for fabric cleaning, insulation installation, and lighting installation in progress





Milestones & Metrics:

Manhours this reporting period:	4,336
Total Onsite Manhours to Date:	60,
Volume of Select Fill installed to Date:	37,002 CY
Volume of Concrete Placed to Date:	5,470 CY
Rain Events since last report:	2
Rainfall to Date in Sept:	1.96"
Total Rainfall Year-to date:	48.1"



Looking Ahead: Over the next 3-Weeks

Earthwork:

- Pave Fire Apparatus Road & Northeast Parking Lot
- Pave Society Drive extension through northeast parking lot.

Concrete:

- Continue curbs & gutters, sidewalks, retaining walls.

Framing:

- Continue framing and drywall Units B & C Mezzanine Level and Student Seating.

MEP:

- Fire Alarms installation all Units.
- Continue Fire Sprinkler piping Units B & C Main Level.
- Continue Electrical, Data, and Plumbing rough-ins Units B & C main level.

Roofing & Wall Panels

- Curved, Standing Seam MRPs, MWPs, fascia, soffits, gutters, downspouts installation.
- Masonry wall veneer installation.

Dome:

- Dome insulation, lighting, speakers, separation netting immediately following patching and cleaning.
- Scoreboard installation rescheduled to begin 10/6/25.
- Track hydraulics rescheduled to begin 11/4/25.

“More detail is available on the Master Schedule & 3-week “Look-ahead.”

For additional information, please contact Garry Phillips with Transet Co.

