



LeTourneau University Christian Polytechnic University Center

Construction Progress Report

10.01.26

Report Summary:

- Earthwork & Underground Utilities in Progress
- Electrical and Plumbing Underground rough ins in progress
- Foundations and Slab on Grade in progress



Progress Report:

Earthwork/Civil:

- Stormwater line North 75% complete, West 75% complete, East 75% complete
- General grading 85% complete
- West water line 90% complete
- NW fire lane 25% complete

Structural:

- Column footers are 75% complete
- Grade beam is 65% complete
- Slab on Grade is 15% complete

Electrical/Telecommunication:

- Main duct bank 80% complete
- Fiber conduit 70% complete

Plumbing:

- Sanitary sewer rough in 90% complete
- Storm sewer rough in 95% complete



Milestones & Metrics:

- Total Onsite Manhours to Date: 9,704.5
- Truckloads of Spoils Hauled offsite: 1,136 trips
- Total Volume of Earth Moved out: 15,757 CY
- Total tonnage of rock received: 1,522 tons
- Volume of Concrete Placed to Date: 809.5CY
- Rain Events since last report: 1
- Rainfall to Date in September: 0.1”
- Total Rainfall Year-to date: 21.31”





Looking Ahead: Over the next 3-Weeks

Earthwork/Civil:

- Concrete foundations
- Electrical and Data duct bank install
- Continue road base for North and West fire lanes
- Plumbing Rough in
- Underground fire water
- Sanitary Sewer
- Crane mobilization

Additional Information is available on Procore



Project Completion is expected in July of 2028.